



COMFORT. PRIVACY. PRODUCTIVITY.

PROJECT NUMBER _____

TUNE & BALANCE READY FORM

Installers **MUST** complete all applicable tests prior to contacting Lencore. Please fill out all fields and send completed form along with the **OP Report & As-Builts** to installcomplete@lencore.com

PROJECT INFORMATION

Jobsite: _____

Installer: _____

Wiring Diagram Date: _____

Spectra Gold (Headend-A1U)

Unit installed in standard 19" rack using four of the appropriate screws.

1RU of empty space above the Spectra Gold unit for heat dissipation.

*Failure to leave a 1RU of empty space above the unit can result in the unit overheating.
Do not check this box if empty space is not available/used.*

Power Up (Allow approximately 2 minutes to come online)

Confirm all speakers are masking on all connected channels

Connect a network cable to the unit's **Ethernet** input to access the **Protocessor**.

The Protocessor is pre-loaded with Lencore's **System Manager** interface.

Note: ***The network cable must be a standard Ethernet cable not power over Ethernet (POE)***

Logged into System Manager - (Static IP Connection)

View OPs 1 & 2 and make changes to test connectivity.

Audio Test – Insert Line Level Audio into the RCA Ports-turn up the Audio on all channels.
Use System Manager or the front panel controls to turn up Audio Levels.

Generate OP Report