

## TUNE & BALANCE READY FORM

Installers MUST complete all applicable tests prior to contacting Lencore.

Please fill out all fields and send completed form along with the **OP Report & As-Builts** to [install\\_complete@lencore.com](mailto:install_complete@lencore.com)

### PROJECT INFORMATION

Jobsite:

Installer:

Wiring Diagram Date:

### **i.Net (1RU Headend-G8350)**

- Verify Ground wire connected between the headend and first OP
- Power On
- Verify AUX Light is solid green (takes about 4 minutes once powered on)
- Verify CPU & GEN LED's are OFF
- Logged into System Manager (Static IP Connection)
- Data Cable Verification-System Manager-All OPs Online (Green)
- Generate OP Report

### **MPI Installed**

- N/A (No MPI)
- Verify Ground wire has been run between the headend and the MPI
- Play Service On/Off Loop to test paging pair on All Channels (Plays over PINS 4/5)
- Test Telephone Paging with Ring Down Unit (Broadcasts over Data Cable PINS 4/5)
- Test Audio Pair with your audio source (Broadcasts over Data Cable PINS 7/8)

### **Mute Masking (\*FACP - If requested)**

- End of line resistor installed on one leg of the FACP feed-ORANGE SIDE POINTS TOWARD HEADEND
  - **\*FACP feed handoff must be provided by Life Safety/FACP personnel**
  - MUTE Masking connection from FACP connects to input 1A, input 1B on the G8350